LETION REPORT

	Name of the Work	Improvements to Storm Water Drain in ward no.12, Shettyhalli Sub Division.
2	Sanctioned Estimate No. and date	BBMP/CE/DZ/TS/22/18-19 Dated: 17.01.2018.
3	Head of Account which is chargeable	P3297 (Job Code 012-18-000034)
4	Instrument Order No. and date	EE/DD/WO/ 368 /18-19 dated: 28.02.2019
5	Name of Contractor	M/s Technical Manager, KRIDL.
6 a	Time Stipulated for Completion of Work	90 days
b	Delay in Execution of Work	
7	Measurement recorded in	MB No. 3472/2018-19 Page No. 347101 to 347105
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/Junior Engineer	Shivakumar .A.P
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 10.00 Lakhs	9,90,633.77	-	-

ertified that the above has been completed within the stipulated time noted in the
ertified that the contractor has delayed and completed the work for which necessary fine recovered
ertified that the above work has been executed by the contractor satisfactory in

Assistant Engineer 18/04/19
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner